

**Minutes of the 6<sup>th</sup> meeting of the  
Building & Works Committee of GKCIET, Malda held on 28-09-2013 at 11.00 a.m.  
in the Extension Centre, IIT/ Kharagpur, Salt Lake City, Kolkata.**

The following members attended the meeting:

1. **Dr. A. N. Khan Choudhury** **Chairman**  
Hon'ble Chairman  
Board of Governors  
GKCIET-Malda &  
Member of Legislative Assembly  
Govt. of West Bengal, Kolkata
  
2. **Shri Dalip Kapur** **Member**  
Deputy Secretary (Tech)  
Ministry of HRD, Govt. of India  
Department of Higher Education  
Shastri Bhawan  
New Delhi-110015
  
3. **Dr. Parijat De,** **Member**  
Directorate of Technical Education &  
Training, Govt. of West Bengal  
Bikash Bhavan, Salt Lake, Kolkata  
700091
  
4. **Shri Himadri Kanti Pal** **Member**  
Chief Engineer, PWD  
Govt. of West Bengal  
64/80/1A  
Khudiram Bose  
Kolkata - 700 037.
  
5. **Dr. J. J. Mandal** **Member**  
Professor & Head, Dept. of Civil Engg.  
NITTTTR, Kolkata  
Block -FC, Sector-III  
Salt Lake City, Kolkata - 700 106.
  
6. **Dr. Subhimal Roy Barman** **Member**  
Superintending Engineer (WBSETCL)  
Shitala Tata  
Post- Hatiara  
Kolkata - 700 157

- |     |  |                         |
|-----|--|-------------------------|
| 7.  | <b>Prof. Prasanta Sarkar</b><br>Officer on Special Duty<br>GKCIET- Malda | <b>Member Secretary</b> |
| 8.  | <b>Shri P.G. Nair</b><br>Officer-In-Charge<br>GKCIET, Malda              | <b>Special Invitee</b>  |
| 9.  | <b>Shri A. Banerjee</b><br>Account Officer<br>GKCIET-Malda               | <b>Special Invitee</b>  |
| 10. | <b>Shri B.K. Das</b><br><b>Supdt .Engineer.</b><br>GKCIET                | <b>Special Invitee</b>  |

Chairman welcomed members and expressed to his gratitude to the members present from distant places like Delhi in the 6<sup>th</sup> meeting of the Building and Works Committee of GKCIET at Kolkata. Chairman mentioned that although a special meeting of the BWC was earlier scheduled to be held at Malda the same is rescheduled to this date due to unforeseen circumstances. Chairman also stated that major construction activities has been started by NBCC contractor at its Narayanpur Land Site and NBCC has assured creation of an academic block, a workshop by April 2014 to facilitate starting of the Degree Module. Chairman conveyed that he will be delighted to have the next meeting at Malda for the Hon'ble members to witness the progress. Shri A. K. Roy, DGM, NBCC informed the progress of works at Narayanpur during the meeting.

The agenda items were taken-up thereafter.



**Item No: B.W.C: 6.1: To consider and confirm the minutes of 5<sup>th</sup> meeting of the Building and Works Committee, GKCIET, Malda dated 18-05-2013.**

Chairman/BoG thanked Dr Parijat De for his valuable observations through his letter dated 11-06-2013 and conveyed that the drawings and other technical particulars being heavy and bulky were placed on the side table during past meetings. These were now displayed over the table of the meeting. Dr. Parijat De noticed the position and expressed his satisfaction.

The minutes of the 4<sup>th</sup> meeting of BWC was thus confirmed.

The minutes of the 5<sup>th</sup> meeting of the BWC was confirmed as per discussion and decision brought out above.

**Item No: B.W.C: 6.2: To consider and note the Action Taken Report of the 5<sup>th</sup> meeting of the Building and Works Committee, GKCIET, Malda on 18-05-2013.**

Dr. Parijat De observed the Institute must endeavour through NBCC Agency to create 3000 sq. metre Academic Block and 800 sq. metre of Central workshop prior to AICTE inspection by April 2014 for starting 1<sup>st</sup> semester Degree Courses. He desired that OSD as the technical authority at GKCIET, Malda should ensure that the space requirement as per the norms of by AICTE, New Delhi is met.

The Action Taken Report was thus approved.

**Item No. B.W.C: 6.3: To consider and ratify the modified layout plan of the GKCIET Permanent Campus at Narayanpur, Malda as submitted by NBCC.**

The members of the BWC perused the modified lay out plan for GKCIET permanent Campus and sought clarification from NBCC representative Shri A.K. Roy, DGM, NBCC called in. It was confirmed that 1<sup>st</sup> phase of phase-I construction to be completed by July, 2014 and two nos. of Academic Blocks, one Hostel block for boys and one workshop will be completed and handed over. Dr. Parijat De suggested that the type-V quarters be moved to the distant site of other residences and also ground floor of one type-IV quarter block

be converted into 8 nos. of studio type accommodation as transit faculty for visiting faculty members.

The layout plan was ratified by BWC.

**Item No. B.W.C: 6.4: To consider requirement of funds for development of land of GKCIET at Narayanpur, Malda.**

Chairman clarified that requirement of Rs. 10 crore proposed for development of land could be mainly used for land improvement a small portion could be used for clearance of the bargadars following the legal process through the Court at Malda.

The BWC approved the proposal.

**Item No. B.W.C: 6.5: To consider the proposal for installation and commissioning of 125 KVA DG set at TTC Power Grid Campus, Malda.**

After discussion it was decided that Institute may procure best quality portable DG Set model with a view to shift out in future and the Institute should ensure that the full requirement of Power at TTC is met. A load calculation sheet duly signed by BWC expert, Superintending Engineer (Electrical) is required to be furnished.

The procurement of 125 KVA DG set was thus approved.

**Item BWC: 6.6: To report on the progress of construction work of the NBCC at Narayanpur Land Site.**

Shri A. K. Roy, DGM, NBCC was called in at this point and ascertained the progress of 1300 meters boundary wall and other major works in view of release of Rs. 19.4 crore to NBCC. The BWC therefore asked NBCC to ensure one Admin Office, two nos. Academic block, one Hostel block in time and hand over to GKCIET for functioning as per schedule. NBCC is also required to furnish photographs depicting progress in every fortnight for information of Hon'ble members.



**Item BWC: 6.7: Any other item with the permission of the Chair.**

In view of urgent requirement of creating additional temporary type class rooms, laboratories and undertaking the roof treatment work of Type-I, II (residential) and Type-III & IV (Office Block) at GKCIET, TTC-Power Grid Campus, the Buildings & Works Committee has agreed and approved and recommends requisite fund provision for the following work at GKCIET, TTC- Power Grid Campus for the year 2013-14,

LIST OF WORKS FOR FUND PROVISION APPROVED BY BWC FOR CONTINUING THE CERTIFICATE & DIPLOMA COURSES IN TTC-POWER GRID, GKCIET CAMPUS AND CORPORATE OFFICE AT MALDA FOR THE YEAR 2013-14.

Sl. No.	Name of Work	Estimate Cost
1.	Construction of 5 nos. temporary class rooms and one no. temporary drawing laboratory of Durma Mat wall and GCI sheet roof at TTC, GKCIET, Malda during the year 2013-14	Rs. 20,78,094.00
2.	Construction Of 3 (Three) Nos. Pre-Fabricated Temporary Type Laboratory With 50 mm. Thick Precast Wall Panel And GCI Sheet Roof On Pre-Fabricated Truss For The Use Of Students Of GKCIET At TTC, Power Grid, Malda during the year 2013-14	Rs. 30,05,441.00
3.	Construction of 4 (four) nos. pre-fabricated temporary type laboratory with 50mm. thick precast wall panel And GCI Sheet Roof On Pre-Fabricated Truss For The Use Of Students Of GKCIET At TTC, Power Grid, Malda during the year 2013-14	Rs. 34,27,896.00
4.	Electrification work for 5 nos. temporary class rooms and one no. temporary drawing laboratory of Durma Mat wall & GCI sheet roof.	Rs. 1,26,466.00
5.	Electrification work for (3+4) nos. Pre-Fabricated Temporary Type Laboratory With 50 mm. Thick Precast Wall Panel And GCI Sheet Roof On Pre-Fabricated Truss For The Use Of Students Of GKCIET At TTC, Power Grid, Malda during the year 2013-14	Rs. 3,25,593.00
6.	Construction of Dining Room, kitchen & Store Room of Durma Mat walling and GCI sheet roofing in all respect for the use Of Students Of GKCIET At TTC, Power Grid, Malda during the year 2013-14	Rs. 26,86,800.00
7.	Repairing of damaged roof of Office Block (Type-III building) by cement concrete water proofing at	Rs. 2,58,934.00

	TTC, Power Grid, Malda during the year 2013-14	
8.	Roof treatment work by APP (Atactic Polypropylene polymer) to the roof of first floor of GKCIET Corporate Office at Kotwali, Malda, during the year 2013-14	Rs. 4, 26, 064.00
9.	Construction of Main Gate by ANGLE IRON frame at GKCIET, TTC, Power Grid, Malda during the year 2013-14.	Rs. 1, 60, 537.00
10.	Repairing & Renovation of Gents Bath Room for use of Students of GKCIET at TTC, Power Grid, Malda during the year 2013-14	Rs. 3, 16, 193.00
11.	Repairing of damaged roof by cement concrete work with neat cement finish of the students quarters Type-I, II and Office Block-(Type- IV) of GKCIET at TTC, Power Grid, Malda during the year 2013-14	Rs. 9, 75, 000. 00
	Total	Rs. 1, 37, 87, 018.00



**Prof. Prasanta Sarkar**  
OSD/GKCIET



**Dr. A.N. Khan Choudhury**  
Chairman/BoG