

**GHANI KHAN CHOUDHURY INSTITUTE OF
ENGINEERING AND TECHNOLOGY (GKCIET)**

MALDA ::: WEST BENGAL



**MINUTES
OF THE
7TH MEETING OF THE BUILDING & WORKS COMMITTEE**

DATED : 05th March, 2014

TIME : 11.00 A.M

**Venue : Extension Centre
IIT/Kharagpur,
Salt Lake City
Kolkata -700106**

**Minutes of the 7th meeting of the
Building & Works Committee of GKCIET, Malda held on 05-03-2014 at 11.00 a.m.
In the Extension Centre, IIT / Kharagpur, Salt Lake City, Kolkata.**

The following members attended the meeting:

1. **Dr. A. N. Khan Choudhury** **Chairman**
Hon'ble Chairman
Board of Governor
GKCIET-Malda &
Member of Legislative Assembly
Govt. of West Bengal, Kolkata
2. **Shri Gajmohan Meena** **Member**
Section Officer
Ministry of HRD, Govt. of India
Department of Higher Education
Shastri Bhawan
New Delhi-110015
3. **Dr. Parijat De,** **Member**
Director
Directorate of Technical Education &
Training, Government of West Bengal,
Bikash Bhavan, Salt Lake,
Kolkata- 700091
4. **Shri Himadri Kanti Pal** **Member**
Chief Engineer
Resources Circle
Public Works Directorate, Govt. of West Bengal
PurtaBhavan, 2nd Floor, Room No: 225
Salt Lake, Kolkata - 700 091
5. **Dr. J. J. Mandal** **Member**
Professor & Head Dept. of Civil Engg.
NITTTR, Kolkata
Block -FC, Sector-III
Salt Lake City, Kolkata - 700 106.
6. **Dr. Subhimal Roy Barman** **Member**
Superintending Engineer (WBSETCL)
Shitala Tata
Post- Hatiara
Kolkata - 700 157

7. **Prof. Prasanta Sarkar**
Officer on Special Duty
GKCIET- Malda **Member Secretary**
8. **Shri P.G. Nair**
Officer-In-Charge
GKCIET, Malda **Special Invitee**
9. **Shri A. Banerjee**
Account Officer
GKCIET-Malda **Special Invitee**
10. **Shri B.K. Das**
Supdt. Engineer.
GKCIET **Special Invitee**
11. **Er. Y. P. S. Chuahan**
GM, NBCC, Kolkata **Special Invitee**
12. **Er. Shri A. K. Roy**
DGM, NBCC, Kolkata **Special Invitee**

Chairman welcomed the members and expressed his gratitude to the Hon'ble members present from far out places like Delhi etc in the 7th meeting of the Building and Works Committee of GKCIET at Kolkata. Chairman mentioned that although a special meeting of the BWC was earlier scheduled to be held at Malda the same is rescheduled to this date due to unforeseen circumstances.

Chairman, BoG specially introduced Shri Gajmohan Meena, Section Officer, MHRD attending the meeting.

The agenda items were taken-up thereafter.

Item No: B.W.C: 7.1: To consider and confirm the minutes of 6th meeting of the Building and Works Committee, GKCIET, Malda dated 28-09-2013.

The minutes of 6th meeting of the Building and Works Committee were confirmed.

Item No: B.W.C: 7.2: To consider and note the Action Taken Report of the 6th meeting of the Building and Works Committee, GKCIET, Malda on 28-09-2013.

It was emphasised that the decision of the Building & Works Committee be taken up for strict implementation like e-mail of monthly PERT/CPM progress chart by NBCC in consultation with GKCIET Engineers , regular submission of color photo graphs on construction progress etc to Hon'ble members.

The Action Taken Report was thus confirmed.

Item No: B.W.C: 7.3: To consider up to date progress of construction works at Narayanpur land site through a presentation by NBCC, Kolkata.

Chairman-BoG conveyed that major construction activities has been started by NBCC contractors at its Narayanpur Land Site and NBCC has assured creation of two academic blocks, and a workshop by 31st May 2014 to facilitate starting of the Degree Module as reviewed recently. A copy of minutes dated 25-01-2014 was circulated among the Hon'ble members.


Chairman/BoG informed that 7th meeting of BWC is important in the background that the Institute is required to start its Degree programmes shortly. The trust of this august body in NBCC under Ministry of Urban Development, Govt. of India is in question as the progress on the ground is inadequate in spite of regular visits, review meetings with NBCC and their assurance.

The BWC may hear the sides and sort out the matter.

The Superintending Engineer, GKCIET thereafter presented the progress of construction works at Narayanpur land site as on 04-03-2014 through a video presentation attended by GM & DGM and Project Officer from NBCC, Kolkata.


NBCC conveyed that they started the construction work during September - 2013 and about 45 days of interruption in work occurred at the site in different spells due to local labour problems.

The progress of construction work remain inadequate on the ground and unsatisfactory as observed by Hon'ble members.



NBCC assured that the time schedule will be strictly adhered to anyhow and agreed to furnish in writing its commitment as per minutes of meeting dated 30-07-2013 and 25-01-2014 by 06-03-2014 (FN) for information of Hon'ble BoG due on 06-03-2014 (AN).

The meeting ended with thanks to the Chair



Prof. Prasanta Sarkar
OSD/GKCIET



Dr. A.N. Khan Choudhury
Chairman/BoG